

SITE DESCRIPTION

PROJECT NAME AND LOCATION: \_\_\_\_\_

\_\_\_\_\_  
 \_\_\_\_\_

CONTACT AND PHONE NO.: \_\_\_\_\_

\_\_\_\_\_  
 \_\_\_\_\_

PROJECT DESCRIPTION: \_\_\_\_\_

\_\_\_\_\_  
 \_\_\_\_\_

\_\_\_\_\_  
 \_\_\_\_\_

\_\_\_\_\_  
 \_\_\_\_\_

MAJOR SOIL DISTURBING ACTIVITIES: \_\_\_\_\_

\_\_\_\_\_  
 \_\_\_\_\_

\_\_\_\_\_  
 \_\_\_\_\_

\_\_\_\_\_  
 \_\_\_\_\_

TOTAL PROJECT AREA (ACRES): \_\_\_\_\_

\_\_\_\_\_  
 \_\_\_\_\_

TOTAL AREA TO BE DISTURBED: \_\_\_\_\_

\_\_\_\_\_  
 \_\_\_\_\_

WEIGHTED RUNOFF COEFFICIENT:  
 (AFTER CONSTRUCTION) \_\_\_\_\_

\_\_\_\_\_  
 \_\_\_\_\_

EXISTING CONDITION OF SOIL, VEGETATIVE  
 COVER AND % OF VEGETATIVE COVER: \_\_\_\_\_

\_\_\_\_\_  
 \_\_\_\_\_

DESCRIPTION OF WATER DISCHARGED NOT ASSOCIATED WITH CONSTRUCTION: \_\_\_\_\_

\_\_\_\_\_  
 \_\_\_\_\_

NAME OF RECEIVING WATERS: \_\_\_\_\_

\_\_\_\_\_  
 \_\_\_\_\_

IDENTIFY STORMWATER DISCHARGE POINTS: \_\_\_\_\_

\_\_\_\_\_  
 \_\_\_\_\_

A DESCRIPTION AND TIME FRAME FOR INSTALLATION OF  
 STABILIZATION PRACTICES IN CONJUNCTION WITH CONSTRUCTION: \_\_\_\_\_

\_\_\_\_\_  
 \_\_\_\_\_

EROSION AND SEDIMENTATION CONTROLS

SOIL STABILIZATION PRACTICES:

- \_\_\_\_\_ HYDROMULCHING
- \_\_\_\_\_ TEMPORARY SEEDING
- \_\_\_\_\_ PERMANENT PLANTING, SODDING OR SEEDING
- \_\_\_\_\_ MULCHING
- \_\_\_\_\_ SOIL RETENTION BLANKET
- \_\_\_\_\_ BUFFER ZONES
- \_\_\_\_\_ PRESERVATION OF NATURAL RESOURCES

OTHER:

DISTURBED AREAS ON WHICH CONSTRUCTION ACTIVITY HAS CEASED TEMPORARILY OR PERMANENTLY, SHALL BE STABILIZED WITHIN 14 DAYS UNLESS ACTIVITIES ARE SCHEDULED TO RESUME AND DONE WITHIN 21 DAYS.

STRUCTURAL PRACTICES:

- \_\_\_\_\_ SILT FENCES
- \_\_\_\_\_ HAY BALES
- \_\_\_\_\_ GRAVEL FILTRATION BAGS
- \_\_\_\_\_ ROCK BERMS
- \_\_\_\_\_ DIVERSION, INTERCEPTOR OR PERIMETER DIKES
- \_\_\_\_\_ DIVERSION, INTERCEPTOR OR PERIMETER SWALES
- \_\_\_\_\_ DIVERSION, DIKE AND SWALE COMBINATIONS
- \_\_\_\_\_ PAVED FLUMES
- \_\_\_\_\_ ROCK BEDDING AT CONSTRUCTION EXIT (STABILIZED ENTRANCE)
- \_\_\_\_\_ TIMBER MATTING AT CONSTRUCTION EXIT (STABILIZED ENTRANCE)
- \_\_\_\_\_ CHANNEL LINERS
- \_\_\_\_\_ SEDIMENT TRAPS
- \_\_\_\_\_ SEDIMENT BASINS
- \_\_\_\_\_ STORM INLET SEDIMENT TRAP
- \_\_\_\_\_ STONE OUTLET SEDIMENT STRUCTURES
- \_\_\_\_\_ CURBS AND GUTTERS
- \_\_\_\_\_ STORM SEWERS
- \_\_\_\_\_ VELOCITY CONTROL STRUCTURES
- \_\_\_\_\_ GEOTEXTILES

OTHER: \_\_\_\_\_

\_\_\_\_\_  
 \_\_\_\_\_

NARRATIVE – SEQUENCE OF CONSTRUCTION  
 (STORMWATER MANAGEMENT) ACTIVITIES:

THE ORDER OF ACTIVITIES WILL BE AS FOLLOWS: \_\_\_\_\_

\_\_\_\_\_  
 \_\_\_\_\_

A DESCRIPTION OF MAINTENANCE  
 PROCEDURES FOR CONTROL MEASURES USED: \_\_\_\_\_

\_\_\_\_\_  
 \_\_\_\_\_

STORMWATER MANAGEMENT: \_\_\_\_\_

\_\_\_\_\_  
 \_\_\_\_\_

A DESCRIPTION OF PERMANENT  
 STORM WATER MANAGEMENT CONTROLS: \_\_\_\_\_

\_\_\_\_\_  
 \_\_\_\_\_

OTHER EROSION AND SEDIMENTATION CONTROLS

MAINTENANCE:

ALL EROSION AND SEDIMENT CONTROLS WILL BE MAINTAINED IN GOOD WORKING ORDER. IF A REPAIR IS NECESSARY IT WILL BE DONE AT THE EARLIEST DATE POSSIBLE BUT NO LATER THAN 7 CALENDAR DAYS AFTER THE SURROUNDING EXPOSED GROUND HAS DRIED SUFFICIENTLY TO PREVENT FURTHER DAMAGE FROM HEAVY EQUIPMENT. THE AREAS ADJACENT TO CREEKS AND DRAINAGEWAYS SHALL HAVE PRIORITY, FOLLOWED BY DEVICES PROTECTING STORM SEWER INLETS.

INSPECTION:

AN INSPECTION WILL BE PERFORMED BY THE CONTRACTOR EVERY 14 DAYS AS WELL AS AFTER EVERY 1/2" OR MORE OF RAIN (RECORDED ON A NON-FREEZING RAIN GAUGE TO BE LOCATED AT THE PROJECT SITE). AN INSPECTION AND MAINTENANCE REPORT WILL BE MADE PER INSPECTION. BASED ON THE INSPECTION RESULTS, THE CONTROLS SHALL BE CORRECTED BEFORE THE NEXT SCHEDULED INSPECTION.

WASTE MATERIALS:

ALL WASTE MATERIALS WILL BE COLLECTED AND STORED IN A SECURELY LIDDED METAL DUMPSTER. THE DUMPSTER WILL MEET ALL STATE AND LOCAL CITY SOLID WASTE MANAGEMENT REGULATIONS. ALL TRASH AND CONSTRUCTION DEBRIS FROM THE SITE WILL BE DEPOSITED IN THE DUMPSTER. THE DUMPSTER WILL BE EMPTIED AS NECESSARY OR AS REQUIRED BY LOCAL REGULATION AND THE TRASH WILL BE HAULED TO A LOCAL DUMP. NO CONSTRUCTION MATERIALS WILL BE BURIED ON SITE.

HAZARDOUS WASTE (INCLUDING SPILL REPORTING):

AT A MINIMUM, ANY PRODUCTS IN THE FOLLOWING CATEGORIES ARE CONSIDERED TO BE HAZARDOUS: PAINTS, ACIDS FOR CLEANING MASONRY SURFACES, GASOLINE, MOTOR OIL, CLEANING SOLVENTS, ASPHALT PRODUCTS, CHEMICAL ADDITIVES FOR SOIL STABILIZATION OR CONCRETE CURING COMPOUNDS AND ADDITIVES. IN THE EVENT OF A SPILL WHICH MAY BE HAZARDOUS AND MEETS REPORTING REQUIREMENTS, THE NATIONAL RESPONSE CENTER SHOULD BE CONTACTED AT 800-424-8802, AND ANY REQUIRED CHANGES MADE TO THE SWPPP. IN THE EVENT OF A LIFE THREATENING SPILL THE SAN ANTONIO FIRE DEPARTMENT SHOULD BE NOTIFIED AS WELL AS THE APPROPRIATE CITY INSPECTORS.

SANITARY WASTE \_\_\_\_\_

\_\_\_\_\_  
 \_\_\_\_\_

OFFSITE EXCAVATION SOURCE LOCATION \_\_\_\_\_

\_\_\_\_\_  
 \_\_\_\_\_

OFFSITE FILL SOURCE LOCATION \_\_\_\_\_

\_\_\_\_\_  
 \_\_\_\_\_

OFFSITE VEHICLE TRACKING \_\_\_\_\_

\_\_\_\_\_  
 \_\_\_\_\_

- \_\_\_\_\_ HAUL ROADS DAMPENED FOR DUST CONTROL.
- \_\_\_\_\_ LOADED HAUL TRUCKS TO BE COVERED WITH TARPULIN
- \_\_\_\_\_ EXCESS DIRT ON ROAD TO BE REMOVED DAILY
- \_\_\_\_\_ STABILIZED CONSTRUCTION ENTRANCE.

OTHER:

CERTIFICATION THAT SITE DISTURBANCE AND / OR DISCHARGES WILL NOT EFFECT LISTED ENDANGERED SPECIES AND THEIR HABITAT.

WHAT METHOD IS USED TO SATISFY THE ENDANGERED SPECIES REQUIREMENTS? \_\_\_\_\_

\_\_\_\_\_  
 \_\_\_\_\_

REMARKS:


DISPOSAL AREAS, STOCKPILES AND HAUL ROADS SHALL BE CONSTRUCTED IN A MANNER THAT WILL MINIMIZE AND CONTROL THE AMOUNT OF SEDIMENT THAT ENTERS RECEIVING WATERS. DISPOSAL AREAS SHALL NOT BE LOCATED IN ANY WETLAND, BODY OF WATER, STREAMBED OR FLOODPLAIN. CONSTRUCTION STAGING AREAS AND VEHICLE MAINTENANCE AREAS SHALL BE CONSTRUCTED BY THE CONTRACTOR IN A MANNER TO MINIMIZE THE RUNOFF OF POLLUTANTS. ALL WATERWAYS SHALL BE CLEARED AS SOON AS POSSIBLE OF TEMPORARY EMBANKMENT, TEMPORARY BRIDGES, MATTING, FALSEWORK, PILING DEBRIS OR OTHER OBSTRUCTION PLACED DURING CONSTRUCTION OPERATIONS THAT ARE NOT PART OF THE FINISHED WORK.

JANUARY 2005


STANDARD PLANS  
 CITY OF SAN ANTONIO, TEXAS  
 DEPARTMENT OF PUBLIC WORKS

STORM WATER POLLUTION  
 PREVENTION PLAN (SWP3) NARRATIVE

DRAWN BY: V. VASQUEZ	DATE:	REVISIONS:	SCALE:
CHECKED BY: NAT HARDY, P.E.			DATE:
			SHEET: OF



**PLAN**  
SCALE : 1" = 3'




**PROFILE**  
SCALE : 1" = 3'

**GENERAL NOTES**


1. THE LENGTH OF THE TYPE 1 CONSTRUCTION EXIT SHALL BE AS INDICATED ON THE PLANS, BUT NOT LESS THAN 50'.
2. THE COARSE AGGREGATE SHOULD BE OPEN GRADED WITH A SIZE OF 4" TO 8".
3. THE APPROACH TRANSITIONS SHOULD BE NO STEEPER THAN 6 : 1 AND CONSTRUCTED AS DIRECTED BY THE ENGINEER.
4. THE CONSTRUCTION EXIT FOUNDATION COURSE SHALL BE FLEXIBLE BASE, BITUMINOUS CONCRETE, PORTLAND CEMENT CONCRETE OR OTHER MATERIAL AS APPROVED BY THE ENGINEER.
5. THE CONSTRUCTION EXIT SHALL BE GRADED TO ALLOW DRAINAGE TO A SEDIMENT TRAPPING DEVICE.
6. THE GUIDELINES SHOWN HEREON ARE SUGGESTIONS ONLY AND MAY BE MODIFIED BY THE ENGINEER.

**CONSTRUCTION EXIT - TYPE 1**



3/4" GRAVEL CONTAINED IN PERVIOUS BURLAP BAGS OR SYNTHETIC NET BAGS (1/8" MESH) APPROX. 24" LONG, 12" WIDE AND 6" HIGH


**PLAN**  
SCALE : 1" = 5'




**ELEVATION**  
SCALE : 1" = 5'

NOTE: STRADDLE GRAVEL FILTER BAGS WITH TYPE 1 BARRICADES MOUNTED WITH TYPE "A" FLASHING WARNING LIGHT. SEE BARRICADE CONSTRUCTION SIGN DETAILS. PLACE FLASHING LIGHTS AWAY FROM GUTTER, FLUSH WITH OUTSIDE EDGE OF BAG CONFIGURATION.

**GRAVEL FILTER BAGS**



**PLAN**  
SCALE : 1" = 3'




**PROFILE**  
SCALE : 1" = 3'

**GENERAL NOTES**

1. THE LENGTH OF THE TYPE 2 CONSTRUCTION EXIT SHALL BE AS INDICATED ON THE PLANS, BUT NOT LESS THAN 50'.
2. THE TREATED TIMBER PLANKS SHALL BE ATTACHED TO THE RAILROAD TIES WITH 1/2" x 6" MIN. LAG BOLTS. OTHER FASTENERS MAY BE USED AS APPROVED BY THE ENGINEER.
3. THE TREATED TIMBER PLANKS SHALL BE #2 GRADE MIN., AND SHOULD BE FREE FROM LARGE AND LOOSE KNOTS.
4. THE APPROACH TRANSITIONS SHOULD BE NO STEEPER THAN 6 : 1 AND CONSTRUCTED AS DIRECTED BY THE ENGINEER.
5. THE CONSTRUCTION EXIT FOUNDATION COURSE SHALL BE FLEXIBLE BASE, BITUMINOUS CONCRETE, PORTLAND CEMENT CONCRETE OR OTHER MATERIAL AS APPROVED BY THE ENGINEER.
6. THE CONSTRUCTION EXIT SHOULD BE GRADED TO ALLOW DRAINAGE TO A SEDIMENT TRAPPING DEVICE.
7. THE GUIDELINES SHOWN HEREON ARE SUGGESTIONS ONLY AND MAY BE MODIFIED BY THE ENGINEER.

**CONSTRUCTION EXIT - TYPE 2**


3/4" GRAVEL CONTAINED IN PERVIOUS SYNTHETIC NET BAGS (1/8" MESH) APPROX. 24" LONG, 12" WIDE AND 6" (I.E. BLOCK HEIGHT) HIGH.




**PLAN**  
SCALE : 1" = 5'

NOTE: GRAVEL FILTERS CAN BE USED ON PAVEMENT OR BARE GROUND.

**CURB INLET GRAVEL FILTER**



**PLAN**  
SCALE : 1" = 10'




**SECTION A-A**  
SCALE : 1" = 1'


**GENERAL NOTES**

1. THE LENGTH OF THE TYPE 3 CONSTRUCTION EXIT SHALL BE AS INDICATED ON THE PLANS, OR AS DIRECTED BY THE ENGINEER.
2. THE TYPE 3 CONSTRUCTION EXIT MAY BE CONSTRUCTED FROM OPEN GRADED CRUSHED STONE WITH A SIZE OF 2 TO 4 INCHES SPREAD A MINIMUM OF 4 INCHES THICK TO THE LIMITS SHOWN ON THE PLANS.
3. THE TREATED TIMBER PLANKS SHALL BE #2 GRADE MIN., AND SHOULD BE FREE FROM LARGE AND LOOSE KNOTS.
4. THE GUIDELINES SHOWN HEREON ARE SUGGESTIONS ONLY AND MAY BE MODIFIED BY THE ENGINEER.

**CONSTRUCTION EXIT - TYPE 3**



**SECTION C-C**  
SCALE : 1" = 1'



**ISOMETRIC VIEW**  
SCALE : 1" = 1'

**SEDIMENT CONTROL FENCE USAGE GUIDELINES**

A SEDIMENT CONTROL FENCE MAY BE CONSTRUCTED NEAR THE DOWNSTREAM PERIMETER OF A DISTURBED AREA ALONG A CONTOUR TO INTERCEPT SEDIMENT FROM OVERLAND RUN-OFF. A 2 YEAR STORM FREQUENCY MAY BE USED TO CALCULATE THE FLOW RATE TO BE FILTERED.

SEDIMENT CONTROL FENCE SHOULD BE SIZED TO FILTER A MAXIMUM FLOW THRU RATE OF 100 GPM / FT SQUARED. SEDIMENT CONTROL FENCE IS NOT RECOMMENDED TO CONTROL EROSION FROM A DRAINAGE AREA LARGER THAN 2 ACRES.

**GENERAL NOTES**

1. THE GUIDELINES SHOWN HEREON ARE SUGGESTIONS ONLY AND MAY BE MODIFIED BY THE ENGINEER.

**TEMPORARY SEDIMENT CONTROL FENCE**

JANUARY 2005

STANDARD PLANS  
CITY OF SAN ANTONIO, TEXAS  
DEPARTMENT OF PUBLIC WORKS

TEMPORARY EROSION, SEDIMENT & WATER POLLUTION CONTROL MEASURES STANDARDS 1

DRAWN BY: V. VASQUEZ	DATE:	REVISIONS:	SCALE: SEE ABOVE
CHECKED BY: NAT HARDY, P.E.	DATE:		SHEET: OF

